

FUSION DEVELOPERS

BUILDING A BETTER TOMORROW

on behalf of Albarakah Marquee

Sheikhupura, Pakistan

3 August 2026

Ref: FD-SBW-2026-001 / Notice – Erection Due Today, No Further Delays

To,
The Management
SBW Engineering
(Contractor)

Subject: Erection Work Rescheduled to Today (3 August) – Must Be Carried Out Without Further Delay

Dear Sir/Madam,

This letter refers to the Fabrication & Erection Contract Agreement dated 28 July 2026 (Contract No. FD-SBW-2026-001) executed between Fusion Developers (on behalf of Albarakah Marquee) and SBW Engineering for the 165ft Diameter Round PEB Shed at Sheikhupura.

As per the original Project Timeline (Clause 8), the Crane/Erection Day – covering erection of the center rings, rafters, and 20% of the purlins – was scheduled for Saturday, 1 August 2026. As communicated by SBW Engineering, this was subsequently rescheduled to today, Monday, 3 August 2026.

This is to confirm that today's revised date is now firm and final. The crane and all associated erection work for this milestone must be carried out in full today, without any further delay. No additional rescheduling of this milestone will be accepted.

For your record, please note the following regarding payments:

- The “Welding Work Complete” milestone payment of Rs. 50,000 has already been cleared.
- The Erection (Crane Day) milestone payment of Rs. 1,50,000 remains ready for collection from the Albarakah Marquee office, from Mr. Sohail Gondal, upon satisfactory completion of today's erection work.

Please ensure the necessary crane, labour, and materials are mobilized without fail today, and that our site representative is kept informed of progress throughout the day.

This letter is issued without prejudice to any of the Principal's rights under the Agreement, including under Clauses 6, 7, 8, 12, and 14.

Regards,

For Fusion Developers (Principal)

on behalf of Albarakah Marquee

Name: _____

Title: _____

Date: 3 August 2026