

FUSION DEVELOPERS

BUILDING A BETTER TOMORROW

on behalf of Albarakah Marquee

Sheikhupura, Pakistan

1 August 2026

Ref: FD-SBW-2026-001 / Notice - Erection (Crane Day) Not Deployed

To,
The Management
SBW Engineering
(Contractor)

Subject: Non-Deployment of Erection Work Today - Instruction to Carry Out Crane Day Tomorrow

Dear Sir/Madam,

This letter refers to the Fabrication & Erection Contract Agreement dated 28 July 2026 (Contract No. FD-SBW-2026-001) executed between Fusion Developers (on behalf of Albarakah Marquee) and SBW Engineering for the 165ft Diameter Round PEB Shed at Sheikhupura.

As per Clause 6 (Payment Schedule) and Clause 8 (Project Timeline) of the Agreement, today, 1 August 2026 (Saturday), was the scheduled "Crane Day" - covering erection of the center rings, rafters, and 20% of the purlins.

We note that this erection work was not deployed today as scheduled. You are accordingly instructed to ensure that the crane and all associated erection work for this milestone is carried out in full tomorrow, 2 August 2026 (Sunday), without further delay.

For your record, please note the following regarding payments:

- The "Welding Work Complete" milestone payment of Rs. 50,000 has already been cleared.
- The Erection (Crane Day) milestone payment of Rs. 1,50,000 is ready and may be collected from the Albarakah Marquee office, from Mr. Sohail Gondal, upon satisfactory completion of tomorrow's erection work.

Please ensure the necessary crane, labour, and materials are mobilized without fail for tomorrow, and that our site representative is kept informed of progress throughout the day.

This letter is issued without prejudice to any of the Principal's rights under the Agreement, including under Clauses 6, 7, 8, 12, and 14.

Regards,

For Fusion Developers (Principal)

on behalf of Albarakah Marquee

Name: _____

Title: _____

Date: 1 August 2026